Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

e of Consultants :- Tejus Consultants

e of Agency :- Sri E Ramesh Anand

No :- 1st & Part Bill Dt : 30/6/18

e Of work : improvements to footpaths on vidyaranyapura main road both sides from Nanjappa circle - Devi circle-K road in Ward No. 09 in Vidyaranyapura Sub Devision.

Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification.									
From Ramaiah Complex or Super Market									
VIDYARANYAPURA MAIN ROAD									
LHS									
0.00	15.00	1	15.00	1.40	1.25	1.33		19.95	
15.00	32.50	1	17.50	1.25	1.20	1.23		21.53	
32.50	40.00	1	7.50	0.00	0.00	0.00		0.00	
40.00	50.00	1	10.00	1.60	1.52	1.56		15.60	
50.00	65.00	1	15.00	1.52	1.40	1.46		21.90	
65.00	78.50	1	13.50	1.40	1.40	1.40		18.90	
78.50	86.50	1	8.00	0.00	0.00	0.00		0.00	
86.50	110.00	1	23.50	1.40	1.60	1.50		35.25	
110.00	125.00	1	15.00	1.60	1.40	1.50		22.50	
125.00	140.00	1	15.00	1.40	1.40	1.40		21.00	
140.00	155.00	1	15.00	1.40	1.50	1.45		21.75	
155.00	170.00	1	15.00	1.50	1.50	1.50		22.50	
170.00	185.00	1	15.00	1.50	1.55	1.53		22.95	
185.00	203.50	1	18.50	1.55	1.50	1.53		28.31	
203.50	212.00	1	8.50	0.00	0.00	0.00		0.00	
212.00	225.00	1	13.00	1.85	1.85	1.85		24.05	
225.00	240.00	1	15.00	1.85	2.20	2.03		30.45	
240.00	255.00	1	15.00	2.20	2.20	2.20		33.00	
255.00	264.50	1	9.50	2.20	3.00	2.60		24.70	
264.50	273.00	1	8.50	0.00	0.00	0.00		0.00	
273.00	287.00	1	14.00	1.60	2.35	1.98		27.72	
287.00	305.00	1	18.00	2.35	2.00	2.18		39.24	
305.00	313.00	1	8.00	0.00	0.00	0.00		0.00	
313.00	330.00	1	17.00	2.00	2.10	2.05		34.85	
330.00	333.00	1	3.00	0.00	0.00	0.00		0.00	
333.00	350.00	1	17.00	1.60	2.00	1.80		30.60	
350.00	370.00	1	20.00	2.00	2.00	2.00		40.00	
370.00	373.00	1	3.00	0.00	0.00	0.00		0.00	
373.00	390.00	1	17.00	2.00	2.00	2.00		34.00	
390.00	402.00	1	12.00	2.00	2.00	2.00		24.00	

Verified 31/7/18

tor Representative

TEJUS CONSULTANTS Consultants

Assistant Engineer(AE)

Assistant Executive Engineer(AEE)

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

of Consultants :- Tejus Consultants

of Agency :- Sri E Ramesh Anand

:- 1st & Part Bill

Of work : improvements to footpaths on vidyaranyapura main road both sides from Nanjappa circle - Devi circle- road in Ward No. 09 in Vidyaranyapura Sub Devision.

Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage										
402.00	407.00		1	5.00	0.00	0.00	0.00		0.00	
407.00	425.00		1	18.00	1.50	1.55	1.53		27.54	
425.00	431.00		1	6.00	1.55	1.50	1.53		9.18	
431.00	449.00		1	18.00	1.50	1.85	1.68		30.24	
449.00	458.00		1	9.00	0.00	0.00	0.00		0.00	
458.00	475.00		1	17.00	1.80	1.85	1.83		31.11	
475.00	496.00		1	21.00	1.85	1.85	1.85		38.85	
496.00	515.00		1	19.00	0.00	0.00	0.00		0.00	
515.00	525.00		1	10.00	3.00	2.40	2.70		27.00	
525.00	540.00		1	15.00	2.40	2.20	2.30		34.50	
540.00	555.00		1	15.00	2.20	2.20	2.20		33.00	
555.00	570.00		1	15.00	2.20	2.20	2.20		33.00	
570.00	590.00		1	20.00	2.20	2.20	2.20		44.00	
590.00	601.00		1	11.00	0.00	0.00	0.00		0.00	
601.00	623.00		1	22.00	1.70	1.70	1.70		37.40	
623.00	660.00		1	37.00	1.70	1.75	1.73		64.01	
660.00	663.00		1	3.00	1.75	1.70	1.73		5.19	
663.00	680.00		1	17.00	1.70	1.80	1.75		29.75	
680.00	684.00		1	4.00	1.80	1.55	1.68		6.72	
684.00	723.00		1	39.00	1.55	2.20	1.88		73.32	
723.00	731.00		1	8.00	0.00	0.00	0.00		0.00	
731.00	745.00		1	14.00	1.85	1.85	1.85		25.90	
745.00	760.00		1	15.00	1.85	1.85	1.85		27.75	
760.00	775.00		1	15.00	1.85	1.85	1.85		27.75	
775.00	786.00		1	11.00	1.85	1.85	1.85		20.35	
786.00	798.00		1	12.00	0.00	0.00	0.00		0.00	
798.00	813.00		1	15.00	1.85	1.85	1.85		27.75	
813.00	821.70		1	8.70	0.00	0.00	0.00		0.00	
821.70	837.00		1	15.30	2.00	2.15	2.08		31.82	
837.00	852.00		1	15.00	2.15	2.15	2.15		32.25	
852.00	867.00		1	15.00	2.00	2.00	2.00		30.00	
867.00	882.00		1	15.00	2.00	2.43	2.22		33.30	
882.00	897.00		1	15.00	2.43	2.00	2.22		33.30	
897.00	912.00		1	15.00	2.00	2.00	2.00		30.00	
912.00	931.00		1	19.00	2.00	2.00	2.00		38.00	
RHS										
0.00	15.00		1	15.00	1.20	1.60	1.40		21.00	
15.00	30.00		1	15.00	1.60	1.35	1.48		22.20	
30.00	45.00		1	15.00	1.35	2.15	1.75		26.25	
45.00	62.00		1	17.00	2.15	2.15	2.15		36.55	

3/7/18

3/7/18

ctor Representative

TEJUS CONSULTANTS

Consultants

Assistant Engineer(AE)

Assistant Executive Engineer(AEE)

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

e of Consultants :- Tejus Consultants

e of Agency :- Sri E Ramesh Anand

No :- 1st & Part Bill

e Of work : improvements to footpaths on vidyaranyapura main road both sides from Nanjappa circle - Devi circle-VK road in Ward No. 09 in Vidyaranyapura Sub Devision.

Q m	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	62.00	65.00		1	3.00	0.00	0.00	0.00		0.00	
	65.00	75.00		1	10.00	1.85	1.85	1.85		18.50	
	75.00	90.00		1	15.00	1.85	1.55	1.70		25.50	
	90.00	105.00		1	15.00	1.55	1.25	1.40		21.00	
	105.00	120.00		1	15.00	1.25	1.60	1.43		21.45	
	120.00	135.00		1	15.00	1.60	1.55	1.58		23.70	

31/7/18

Representative | Consultants | Assistant Engineer(AE) | Assistant Executive Engineer(AEE)

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Name of Consultants :- Tejus Consultants

Name of Agency :- Sri E Ramesh Anand

Bill No :- 1st & Part Bill

Name Of work : improvements to footpaths on vidyaranyapura main road both sides from Nanjappa circle - Devi circle-K road in Ward No. 09 in Vidyaranyapura Sub Devision.

SI No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	135.00	150.00		1	15.00	1.55	1.50	1.53		22.95	
	150.00	164.50		1	14.50	0.00	0.00	0.00		0.00	
	164.50	180.00		1	15.50	1.30	2.62	1.96		30.38	
	180.00	195.00		1	15.00	2.62	2.50	2.56		38.40	
	195.00	210.00		1	15.00	2.50	1.55	2.03		30.45	
	210.00	220.00		1	10.00	1.55	2.65	2.10		21.00	
	220.00	235.00		1	15.00	2.65	2.80	2.73		40.95	
	235.00	240.00		1	5.00	2.80	2.80	2.80		14.00	
	240.00	255.00		1	15.00	2.80	1.30	2.05		30.75	
	255.00	270.00		1	15.00	1.30	2.80	2.05		30.75	
	270.00	285.00		1	15.00	2.80	2.75	2.78		41.70	
	285.00	300.00		1	15.00	2.75	2.75	2.75		41.25	
	300.00	315.00		1	15.00	2.75	2.80	2.78		41.70	
	315.00	330.00		1	15.00	2.80	2.80	2.80		42.00	
	330.00	340.00		1	10.00	0.00	0.00	0.00		0.00	
	340.00	355.00		1	15.00	1.90	1.90	1.90		28.50	
	355.00	370.00		1	15.00	1.90	1.85	1.88		28.20	
	370.00	385.00		1	15.00	1.85	1.85	1.85		27.75	
	385.00	400.00		1	15.00	1.85	1.85	1.85		27.75	
	400.00	415.00		1	15.00	1.85	1.85	1.85		27.75	
	415.00	430.00		1	15.00	1.85	1.85	1.85		27.75	
	430.00	450.00		1	20.00	1.85	1.85	1.85		37.00	
	450.00	460.00		1	10.00	1.85	2.15	2.00		20.00	
	460.00	475.00		1	15.00	2.15	2.15	2.15		32.25	
	475.00	490.00		1	15.00	2.15	2.15	2.15		32.25	
	490.00	505.00		1	15.00	2.15	2.15	2.15		32.25	
	505.00	520.00		1	15.00	2.15	2.15	2.15		32.25	
	520.00	527.00		1	7.00	2.15	2.15	2.15		15.05	

3/2/18

Consultants

Assistant Engineer(AE)

Assistant Executive Engineer(AEE)

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

ne of Consultants :- Tejus Consultants

ne of Agency :- Sri E Ramesh Anand

No :- 1st & Part Bill

ne Of work : improvements to footpaths on vidyaranyapura main road both sides from Nanjappa circle - Devi circle-VK road in Ward No. 09 in Vidyaranyapura Sub Devision.

DQ em o	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	527.00	535.00		1	8.00	0.00	0.00	0.00		0.00	
	535.00	550.00		1	15.00	2.00	2.15	2.08		31.20	
	550.00	560.00		1	10.00	2.15	1.90	2.03		20.30	
	560.00	565.00		1	5.00	1.90	1.90	1.90		9.50	
	565.00	580.00		1	15.00	1.90	2.18	2.04		30.60	
	580.00	595.00		1	15.00	2.18	1.95	2.07		31.05	
	595.00	610.00		1	15.00	1.95	2.05	2.00		30.00	
	610.00	625.00		1	15.00	2.05	2.15	2.10		31.50	
	625.00	640.00		1	15.00	2.15	2.20	2.18		32.70	
	640.00	655.00		1	15.00	2.20	2.20	2.20		33.00	
	655.00	660.00		1	5.00	2.20	2.45	2.33		11.65	
	660.00	671.00		1	11.00	2.45	2.45	2.45		26.95	
	671.00	680.00		1	9.00	0.00	0.00	0.00		0.00	
	680.00	695.00		1	15.00	2.55	1.70	2.13		31.95	
	695.00	700.00		1	5.00	1.70	2.10	1.90		9.50	
	700.00	710.00		1	10.00	2.10	2.30	2.20		22.00	
	710.00	717.00		1	7.00	2.30	1.70	2.00		14.00	
	717.00	729.00		1	12.00	0.00	0.00	0.00		0.00	
	729.00	745.00		1	16.00	2.70	2.15	2.43		38.88	
	745.00	757.50		1	12.50	2.15	2.15	2.15		26.88	
	757.50	776.00		1	18.50	0.00	0.00	0.00		0.00	
	776.00	785.00		1	9.00	1.80	1.80	1.80		16.20	
	785.00	793.00		1	8.00	0.00	0.00	0.00		0.00	
	793.00	810.00		1	17.00	2.15	2.15	2.15		36.55	
	810.00	820.00		1	10.00	0.00	0.00	0.00		0.00	
	820.00	835.00		1	15.00	2.00	1.40	1.70		25.50	
	835.00	850.00		1	15.00	1.40	2.10	1.75		26.25	
	850.00	865.00		1	15.00	2.10	2.00	2.05		30.75	
	865.00	880.00		1	15.00	2.00	1.70	1.85		27.75	
	880.00	895.00		1	15.00	1.70	2.00	1.85		27.75	
	895.00	910.00		1	15.00	2.00	2.15	2.08		31.20	
	910.00	925.00		1	15.00	2.15	2.50	2.33		34.95	
	925.00	940.00		1	15.00	2.50	2.15	2.33		34.95	
	940.00	956.00		1	16.00	2.15	2.00	2.08		33.28	
								TOTAL		**3265.69**	**Sqm**

checked
3/7/18

ctor /Representative

TEJUS CONSULTANTS Consultants

Assistant Engineer(AE)

Assistant Executive Engineer(AEE)